

Rookwood Weir Project Progress Report

September 2021

About the dashboard

The Rookwood Weir Project Team are fully committed to achieving positive social and economic outcomes through the safe delivery of this landmark project, which will capture valuable water in the lower Fitzroy Water for use across the region.

This dashboard provides an update on the Project's progress to date.



The project achieved a significant milestone on 9 September with the first concrete poured for the weir. Over the next 12 months more than 100,000m³ of concrete will be poured and over that time the weir will begin to rise from the river bed.



Central Queensland workforce

	Target peak workforce	Actual peak to date	Actual last month
Current Projects			
Rookwood Weir	200	205	196
Hanrahan Crossing	12	0	0
Tartus Weir	15	0	0
Total jobs	227	205	196



Central Queensland spend to date

\$61m

Central Queensland spend to date plus committed costs

\$120m

Completed Projects

Projects

Projects	JOBS	SPEND
Riverslea Bridge	37	\$12.5m
Thirsty Creek Road Upgrade	28	\$7.5m
Capricorn Highway Intersection Upgrade	26	\$2.2m
Total	91	\$22.2m



Key Facts

	Total forecast	Progress against forecast
Soil moved (m ³)	800,000	800,000
Concrete poured (m ³)	100,000	2,500
Trainees / Apprentices	42	14

Total hours worked	6	3	3	0	4	7
--------------------	---	---	---	---	---	---

