

Rookwood Weir Project Progress Report

April 2022

About the dashboard

The Rookwood Weir Project Team are fully committed to achieving positive social and economic outcomes through the safe delivery of this landmark project, which will capture valuable water in the lower Fitzroy Water for use across the region.

This dashboard provides an update on the Project's progress to date.



The Fitzroy River has a new gauging station located 10km downstream from the weir at Hanrahan Crossing. The station will monitor environmental flow releases and water supply releases from the weir and will help build the overall understanding of the river hydrology for decades of future planning and weir operations to come.



Central Queensland spend to date

\$90.1m

Central Queensland spend to date plus committed costs

\$120m

Completed Projects

Projects

| Projects | JOBS | SPEND |
|--|-----------|----------------|
| Riverslea Bridge | 37 | \$12.5m |
| Thirsty Creek Road Upgrade | 28 | \$7.5m |
| Capricorn Highway Intersection Upgrade | 26 | \$2.2m |
| Total | 91 | \$22.2m |



Central Queensland workforce

| Current Projects | Target peak workforce | Actual peak to date | April 2022 |
|--------------------|-----------------------|---------------------|------------|
| Rookwood Weir | 200 | 244 | 277 |
| Hanrahan Crossing | 12 | 9 | 0 |
| Foylevale Crossing | 15 | 0 | 0 |
| Total jobs | 227 | 253 | 277 |



Key Facts

| | Total forecast | Progress against forecast |
|-----------------------------------|----------------|---------------------------|
| Soil moved (m ³) | 800,000 | 800,000 |
| Concrete poured (m ³) | 120,000 | 21,238 |
| Trainees / Apprentices | 42 | 21 |

| Total hours worked | 8 | 8 | 7 | 0 | 4 | 2 |
|--------------------|---|---|---|---|---|---|
|--------------------|---|---|---|---|---|---|

