

Rookwood Weir Project Progress Report

November 2023

About the dashboard

The Rookwood Weir Project Team is fully committed to achieving positive social and economic outcomes through the safe delivery of this landmark project, which will capture valuable water in the lower Fitzroy River for use across the region.

This dashboard provides an update on the project's progress to date.



Rookwood Weir welcomed its first inflows in early December 2023. Inflows will allow Sunwater to commence a 'wet commissioning' process, which involves testing weir infrastructure such as pumps and outlet valves.

Central Queensland workforce

	Target peak workforce	Actual peak to date	November 2023
Current Projects			
Rookwood Weir	200	356	93
Hanrahan Crossing	12	9	6
Foylevale Crossing	15	19	19
Total jobs	227	384	118



Central Queensland spend to date

\$277m

Committed Central Queensland spend

\$120m

Completed Projects

Projects

Projects	JOBS	SPEND
Riverslea Bridge	37	\$12.5m
Thirsty Creek Road Upgrade	28	\$7.5m
Capricorn Highway Intersection Upgrade	26	\$2.2m
Total	91	\$22.2m

Key Facts

	Total forecast	Progress against forecast
Soil moved (m ³)	800,000	800,000
Concrete poured (m ³)	131,000	13
Trainees / Apprentices	42	32

Total hours worked	2	2	5	9	6	0	7
---------------------------	---	---	---	---	---	---	---

Construction partners: Sunwater, GHD, McCosker Contracting and ACCIONA

