

OPERATIONAL REPORT – ANNOUNCED ALLOCATION

BOYNE RIVER & TARONG WATER SUPPLY SCHEME

EFFECTIVE – 1 July 2017

	Abbreviation	Value	Unit	Remarks
Announced Allocation Percentage High Priority	AA_{HP}	100%	%	
Announced Allocation Percentage Medium Priority	AA_{MP}	100%	%	8 months
Boondooma Dam				
Storage Level (Elevation)	EL	274.47	m AHD	
Current Volume	V	120,404	ML	
Cut-off Volume of Boondooma Dam for MP supplies	V_{cut}	69,943	ML	
Surface Area of Boondooma Dam	SA	1,094	ha	
Storage Loss	SL	20,190	ML	
Storage Loss (cut)	SL_{cut}	12,802	ML	
Dead Storage Volume	DSV	8,360	ML	
Useable Volume	UV	91,854	ML	
Useable Volume (cut)	UV_{cut}	37,660	ML	
Additional Parameters				
High Priority Allocation	HPA	33,920	ML	
High Priority Allocation (cut)	HPA_{cut}	22,613	ML	
Medium Priority Allocation	MPA	9,485	ML	
Transmission and Operational Losses	TOL	4,436	ML	
High Priority Diversions	HPD	0	ML	
Medium Priority Diversions	MPD	0	ML	